

Suburb	Project Description	Project Update Comments January/February 2019	Project Update Comments Financial Year 2018/2019
Local Government Area	Fire breaks and trails	Works have commenced on the Cove Street fire trail, Turramurra to bring it up to RFS Category 1 Standard. Works are scheduled to be completed late March 2019. Investigation will continue to identify priority sites for maintenance/upgrading.	Inspections will continue to identify more areas of APZ and Fire Trails which required maintenance/upgrading.
Local Government Area	Neighbourhood Centres Revitalisation Program	No change.	Preliminary layouts commenced.
Killara	Marian Street Theatre Building Renewal	Councillors briefed on initial costings for three (3) re-development Options. Report to be prepared for Council recommending one option for further planning and documentation. Preliminary feasibility complete.	Site Investigation Report & initial costings for three (3) re-development Options is complete. Preliminary feasibility complete. Business case to be commissioned based on preferred option.
St Ives	St Ives Indoor Courts	Council was partially successful in the Greater Sydney Sports Facility Fund, receiving \$3.5 million of \$5.0 million. Statement of Intent with Department of Education signed.	Negotiations continuing with School Infrastructure NSW.
Gordon	Tulkiyan Building – Capital Improvement	Remediation works due to be completed by end of March 2019	85% of mould removal is complete.
East Lindfield	East Lindfield Community Hall - Remedial Works	Community consultation is complete. Council report drafted for 26 March 2019.	Community consultation is complete. Council report drafted for 26 March 2019.
St Ives	St Ives Cultural and Environmental Education Centre	Councillors briefed on preferred location and funding shortfall. Report to be prepared for Council on preferred location and possible staging of works.	Councillors briefed on preferred location and funding shortfall.
Local Government Area	Drainage	1. Council drainage network - Preferred tenderers identified and report submitted for Council Meeting on 26th February. List of Stormwater network to be CCTV'd already identified and compiled. 2. Gordon Recreation - Proposed solution has been identified, quotation being finalised by contractors currently.	1. Council drainage network - Preferred tenderers identified and report submitted for Council Meeting on 26th February. List of Stormwater network to be CCTV'd already identified and compiled. 2. Gordon Recreation - Proposed solution has been identified, quotation being finalised by contractors currently.

		3. 41 Arnold - Construction complete. 4. 77 Roseville Avenue - Construction Complete. 5. 65 Arnold blocked pipe and pit - Final estimate being compiled with works to commence in March"	3. 41 Arnold - Construction complete. 4. 77 Roseville Avenue - Construction Complete. 5. 65 Arnold blocked pipe and pit - Final estimate being compiled with works to commence in March.
Local Government Area	Drainage	Final design reviewed and sent back to designer to produce 'for construction' drawings for provision to contractors.	Final design reviewed and sent back to designer to produce 'for construction' drawings for provision to contractors.
St Ives	St Ives Showground Main Car Park Upgrade	Preliminary design commenced - project linked to regional playground - no change	Preliminary design commenced - project linked to regional playground - no change
Turrumurra	Howson Oval carpark upgrade	Scheduled for completion in April. No Change	Scheduled for completion in April.
Wahroonga	Wahroonga Park- New Accessible Parking	New project per adopted landscape masterplan - full scope of works to be determined - no change	New project per adopted landscape masterplan - full scope of works to be determined - no change
Local Government Area	Footpath	Total footpaths reconstructed: January = 9 February = 10 Total square metres of footpaths reconstructed: January = 293m ² February = 330m ²	Total footpaths reconstructed = 62 Total square metres of footpaths reconstructed = 4801m ²
Local Government Area	Footpath	Three (3) Projects constructed, Four (4) designs completed and handed to projects, two (2) designs in progress.	Minor Works - Five (5) projects constructed, four (4) designs completed awaiting delivery, two (2) designs in progress.
Lindfield	Lindfield Library Site	DA is undergoing assessment. Submission period closed mid-February.	DA is undergoing assessment. Submission period closed mid-February.
Roseville	Rezoning of 47 Warrane Road, Roseville Chase (former East Roseville Bowling Club)	No change.	Planning Proposal submitted to Department for Gateway Determination 2 October 2018.
Gordon	Reclass and Rezoning - 4 Pennant Avenue, Gordon (former Gordon Bowling Club)	No change.	Planning Proposal submitted to Department for Gateway Determination 2 October 2018.
St Ives	Putarri Reserve Upgrade	No change.	Concept design adopted, preliminary design development commenced.
St Ives	St Ives Showground Landscape Masterplan - Phase 1	Tender closed 12-02-2019. Tender Evaluation taking place.	Playground design - tender advertised, evaluation in progress, will submit recommendation to Council.
St Ives	Koola Park Upgrade Stage 4 - carparks and	Work has commenced.	Work has commenced.

	surrounds		
St Ives	St Ives Village Green New Recreation Precinct	Design and tender documentation progressing.	Design and tender documentation progressing.
St Ives	St Ives Showground Upgrade Works	Design complete, Environmental approval received - Tender package being prepared.	Community consultation for playground and associated works complete. Design complete. Preparation of tender documents in progress
St Ives	St Ives VG & William Cowan Oval Implementation of Masterplan	Consultants appointed for high priority New Recreation Precinct project. Balance of funds to be used for landscape masterplan implementation with full scope of works to be determined, expenditure likely 2020-21. - No Change	Consultants appointed for high priority New Recreation Precinct project. Balance of funds to be used for landscape masterplan implementation with full scope of works to be determined, expenditure likely 2020-21. - No Change
Pymble	Robert Pymble Park Masterplan	Preliminary Draft Landscape Masterplan prepared. No change.	Preliminary Draft Landscape Masterplan prepared. No change.
Gordon	Gordon Recreation Ground Masterplan	Preliminary Draft Landscape Masterplan prepared. No change.	Preliminary Draft Landscape Masterplan prepared. No change.
Killara	Killara Park Accessible Toilet Block	Preliminary designs and budgets prepared.	Architect engaged to prepare concept and detailed design.
Turrumurra	Construction of newly acquired park at Duff Street & Allan	Contract awarded – Works to commence.	Commencement date to be confirmed with contractor. Completion date to be confirmed.
St Ives	Hassall Park Implementation of Master Plan	No change	New project - full scope of masterplan works to be determined.
Turrumurra	Irish Town Grove Playground Landscape Works	No change	Community consultation finalised - Detail Design commenced
Roseville	Roseville Park Implementation of Landscape Masterplan	Draft documentation being reviewed.	Stage 1 priority works - Tennis Pavilion design documentation underway.
Roseville	Park Upgrade - Roseville park	Preliminary Draft Landscape Masterplan prepared. No change.	Roseville Park upgrade works to compliment the new Tennis Pavilion and balance of masterplan works.
Lindfield	Lindfield Soldiers Memorial Park Playground Upgrade	Design complete, Environmental approval received – Tender package being prepared.	Design complete, preparation of tender documents in progress.
Wahroonga	Morona Ave Reserve Playgound upgrade	Works commenced. Works progressing.	Morona Ave Reserve Playground upgrade
St Ives	St Ives SG Regional Playground & Accessible Toilet - Stage 2	Tender closed, Tender Evaluation taking place.	Tender documents are being evaluated prior to reporting recommendations to Council.
St Ives	St Ives Village Green New Playground & Landscaping	Consultants appointed, design and tender documents in progress.	Consultants appointed, - project documentation in progress.

Gordon	Gordon Recreation Ground Playground Upgrade	Drainage work is currently being planned.	Preparation of design development and construction documents is in progress.
St Ives	St Ives Village Green amenities upgrade and extension	Revised plans and estimates are being prepared.	Architect appointed, concept plans prepared and design development underway.
Gordon	New Street - 32 Dumaresq to Moree Street	Dumaresq Street end has reached practical completion. Moree Street end has submitted tenders under review Expected commencement end March.	New street development has 50% works completed with total works to be completed by July 2019.
Local Government Area	Roads Maintenance (Block Grant)	Planning has commenced. No change	Planning has commenced . No change
Lindfield	Queen Elizabeth Reserve Tennis Courts Fencing Replacement	Works have commenced.	Queen Elizabeth Reserve Tennis Courts Fencing Replacement
East Lindfield	Lindfield Soldiers Memorial Park - Upgrade of Cricket Nets	Artificial turf has been laid with fencing to be installed in March.	Lindfield Soldiers Memorial Park - Upgrade of Cricket Nets. Works expected to be completed by the end of March 2019.
West Pymble	Norman Griffiths Oval Upgrade	Stakeholder consultation held with sports club on feasibility and high cost of proposed synthetic upgrade within flood basin. Project on hold pending outcome of investigation on alternative synthetic field site at Mimosa Oval.	Norman Griffiths Oval Flood Study reported to Flood Risk Management Committee on 18 September 2018. Preliminary stakeholder consultation held with sporting club. Alternative site for synthetic field is being investigated.
St Ives	St Ives Showground Main Arena Sportsfield Expansion	No change.	New project. Full scope of works yet to be determined.
Local Government Area	Town Centre & Urban Design - Planning Study Updates	Background studies for Lindfield and Turramurra Local Centres are in final draft stage. Consultants have been engaged for St Ives local centre with Stage 1 reports due end of December 2018. Gordon not commenced on consideration of Major Project Steering Committee.	Ongoing studies for local centres masterplanning. Background studies for Lindfield and Turramurra Local Centres are in final draft stage. Consultants have been engaged for St Ives local centre with Stage 1 report submitted as the basis for an internal workshop. Gordon not commenced on consideration of Major Project Steering Committee.
Gordon	St Johns Avenue - Project Management	Project brief being developed.	This project forms part of a broader study for the Gordon Local Centre Plan. This work has commenced with preparation of project briefs.
Turramurra	Streetscape Works Eastern Rd (West Side, Rohini St-Olive Lane	Project brief being developed.	This work forms part of a broader planning study for Turramurra Local Centre. Work has commenced

			including updating traffic counts.
Lindfield	Lindfield Village Green - Design Stage	Preliminary documentation is ready but final sign off on CC is not possible without some 'for construction' drawings. The revised programme runs tender documentation in parallel while waiting for CC so as to not affect overall programme. Negotiations with TfNSW are ongoing.	Preliminary documentation is ready but final sign off on CC is not possible without some "for construction" drawings. Negotiations with TfNSW are ongoing. Tender documentation being prepared.
Gordon	Gordon Civic Hub - Project Management	Councillors briefed on project status at workshop.	MPSC recommended that roles and decisions for both planning and property development functions be resolved prior to re-establishing the project.
Lindfield	Lindfield Village Green - Project Management	No change.	Tender and award for Detailed Design consultancy has been completed and is now underway. Negotiations with TfNSW are ongoing.
Lindfield	Lindfield Village Green - Construction	No change.	Detailed design for documentation to tender for construction has commenced. Tender for construction is expected in May 2019 pending conclusion of negotiations with TfNSW.
Lindfield	Lindfield Community Hub - Project Management	A strong response was received from the marketplace to the invitation to submit an expression of interest for the Lindfield Village Hub project with 18 responses received, Staff and consultants are evaluating the submissions, and propose to take a report to Council in December 2018, recommending a Tender shortlist.	EOIs evaluated and shortlist of proposed tenderers being prepared.
Turrumurra	Turrumurra Community Hub - Project Management	Proceeding to prepare the detailed business case as planned. Further engagement with legal advisers pending legal panel establishment.	Proceeding to prepare the detailed business case as planned.
Local Government Area	Street Signage Audit	Preparation of tender documents complete. Advertising commencing 5/3/2019.	Tender documents to be advertised followed by evaluation with recommendations to presented to Council.
Turrumurra	Stormwater harvesting and reuse project - Kent Oval	No change.	Carry forward for Bannockburn Oval stormwater harvesting

			project.
--	--	--	----------