

Suburb	Project Description	Project Update Comments March 2019	Project Update Comments Financial Year 2018/2019
Local Government Area	Fire breaks and trails	Works have been completed on the Cove St Fire Trail. Investigation will continue to identify priority sites for maintenance / upgrading.	Inspections will continue to identify more areas of APZ and Fire Trails which required maintenance/upgrading.
Local Government Area	Neighbourhood Centres Revitalisation Program	No change.	Preliminary layouts commenced.
Killara	Marian Street Theatre Building Renewal	Draft Business Case complete. Council confirmed a budget of \$10.5m to progress design work. Documentation for tender of Design consultant services has commenced. Tender expected to run through April with award in May 2019.	Site Investigation Report & initial costings for three (3) re-development Options is complete. Preliminary feasibility complete. Business case to be commissioned based on preferred option.
St Ives	St Ives Indoor Courts	Council has signed the Funding Agreement for the Greater Sydney Sports Facility Fund (\$3.5 million) with the Office of Sport. Council has prepared a presentation (progress update) for the Major Projects Advisory Committee. A further meeting with the Department of Education has identified that the tender process will be finalised in mid-April. This will provide a true guide to costs with Council's mandatory alternative being included in the pricing.	Negotiations continuing with School Infrastructure NSW.
Gordon	Tulkiyan Building – Capital Improvement	90% of mould removed	90% of mould removed
East Lindfield	East Lindfield Community Hall - Remedial Works	Council site inspection scheduled for 2 April 2019 with report to Council on 9 April 2019.	Council site inspection scheduled for 2 April 2019 with report to Council on 9 April 2019.
St Ives	St Ives Cultural and Environmental Education Centre	A preferred location had been found at the St Ives Showground for a Cultural and Environmental Education Centre.	Councillors briefed on preferred location and funding shortfall.
Local Government Area	Drainage	1. Council drainage network CCTV - Contracts executed with preferred tenderers. List of Stormwater network assets	1. Council drainage network CCTV - Contracts executed with preferred tenderers. List of Stormwater network assets

		to be identified, compiled and being prepared for award to contractors. 2. Gordon Recreation - Contractor engaged to commence works in stormwater line. Recent heavy rain has delayed commencement date of works. 3. 65 Arnold blocked pipe and pit - Construction complete.	to be identified, compiled and being prepared for award to contractors. 2. Gordon Recreation - Contractor engaged to commence works in stormwater line. Recent heavy rains have delayed commencement date of works. 3. 65 Arnold blocked pipe and pit - Construction complete. 4. 77 Roseville Avenue - complete. 5. 65 Arnold Street - complete.
Local Government Area	Drainage	Oliver Road / Trafalgar Ave Roseville. Final design documentation received from consultants. Additional review required from Ausgrid due to Ausgrid assets being in the vicinity of proposed works.	Oliver Road / Trafalgar Ave Roseville. Final design documentation received from consultants. Additional review required from Ausgrid due to Ausgrid assets being in the vicinity of proposed works.
Turrumurra	Howson Oval carpark upgrade	Construction works on access road to Howson Oval has commenced.	Scheduled for completion in April.
Wahroonga	Wahroonga Park- New Accessible Parking	New project per adopted landscape masterplan - full scope of works to be determined - no change.	New project per adopted landscape masterplan - full scope of works to be determined.
Local Government Area	Footpath	Total footpaths reconstructed March 2019 = 6 locations Total square metres of footpaths reconstructed March 2019 = 715m ²	Total footpaths reconstructed = 68 Total square metres of footpaths reconstructed = 5516m ²
Local Government Area	Footpath	Eight (7) Projects constructed, two (2) designs completed awaiting delivery, two (2) designs in progress.	Eight (7) Projects constructed, two (2) designs completed awaiting delivery, two (2) designs in progress.
Lindfield	Lindfield Library Site	DA is undergoing assessment. Determination by the SNPP is not expected until later this year (2019).	DA is undergoing assessment. Determination by the SNPP is not expected until later this year (2019).
Roseville	Rezoning of 47 Warrane Road, Roseville Chase (former East Roseville Bowling Club)	No Change- awaiting reply from DPE- matter has been followed up via meetings and emails.	Planning Proposal submitted to Department for Gateway Determination 2 October 2018.
Gordon	Reclass and Rezoning - 4 Pennant Avenue, Gordon (former Gordon Bowling Club)	No Change- awaiting reply from DPE- matter has been followed up via meetings and emails.	Planning Proposal submitted to Department for Gateway Determination 2 October 2018.
St Ives	Putarri Reserve Upgrade	No change.	Concept design adopted, preliminary design

			development commenced.
St Ives	St Ives Showground Landscape Masterplan - Phase 1	Tender awarded	Playground design completed, environmental approval received and tender awarded.
St Ives	St Ives Village Green Masterplan Implementation Works	Design in progress for the community building and amenities upgrade.	Design in progress for the community building and amenities upgrade. New wombat crossing complete.
Killara	Koola Park Upgrade Stage 4 – carparks and surrounds	Excavation of the sub-base has commenced.	Car park design completed, environmental approval received and construction commenced.
St Ives	St Ives Village Green New Recreation Precinct	Design and tender documentation progressing.	Consultants appointed - Design and tender documentation progressing.
East Lindfield	Lindfield Soldiers Memorial Park New Facilities	Tender advertised	Playground design completed, environmental approval received and tender advertised.
St Ives	St Ives Showground Upgrade Works	Construction contract is currently being exchanged.	Playground design complete. Tender has been awarded.
Pymble	Robert Pymble Park Masterplan	Preliminary Draft Landscape Masterplan prepared. No change.	Preliminary Draft Landscape Masterplan prepared. No change.
Gordon	Gordon Recreation Ground Masterplan	Landscape Masterplan adopted. Preliminary landscape documentation has commenced. Drainage works awarded. Architect engaged to produce documentation for Tennis Pavilion upgrade.	Landscape Masterplan adopted. Preliminary landscape documentation has commenced. Drainage works awarded. Architect engaged to produce documentation for Tennis Pavilion upgrade..
Killara	Killara Park Accessible Toilet Block	Preliminary designs and budgets prepared.	Architect engaged to prepare concept and detailed design.
Turrumurra	Construction of newly acquired park at Duff Street & Allan	Site works to commence in April/May.	Park design completed and environmental approval received. Tender awarded.
St Ives	Hassall Park Implementation of Master Plan	New project - full scope of masterplan works to be determined.	New project - full scope of masterplan works to be determined. - No change.
Turrumurra	Irish Town Grove Playground Landscape Works	Detail design has commenced.	Community consultation completed and detail design of playground has commenced.
Roseville	Roseville Park Implementation of Landscape Masterplan	Documentation of Tennis Pavilion at 75%	Stage 1 priority works - Tennis Pavilion design documentation underway.
Lindfield	Lindfield Soldiers Memorial Park Playground Upgrade	Tender advertised.	Playground design completed, environmental approval received and tender advertised.
Wahroonga	Morona Ave Reserve Playground upgrade	Construction well advanced.	Playground design completed and environmental approval received. Tender awarded and construction well advanced.
St Ives	St Ives SG Regional	Tender awarded	Playground design

	Playground & Accessible Toilet - Stage 2		completed, environmental approval received and tender awarded.
St Ives	St Ives Village Green New Playground & Landscaping	Consultants appointed, design and tender documents in progress.	Consultants appointed, - project documentation in progress.
St Ives	St Ives Village Green amenities upgrade and extension	Consultants appointed - Design and tender documentation progressing.	Consultants appointed - Design and tender documentation progressing.
Gordon	New Street - 32 Dumaresq to Moree Street	South end of road construction has commenced	New street development has 50% works completed with total works to be completed by July 2019.
Local Government Area	Roads Maintenance (Block Grant)	Works programed to commence 1st week April with expected completion by the end of the June 2019.	Works programed to commence 1st week April with expected completion by the end of the June 2019.
East Lindfield	Lindfield Soldiers Memorial Park - Upgrade of Cricket Nets	Works well advanced	Cricket net design completed and environmental approval received. Tender awarded and construction well advanced.
West Pymble	Norman Griffiths Oval Upgrade	A preliminary environmental assessment has been completed for Mimosa Sportsground. A report has been prepared for OMC on 9 April 2019 requesting approval of the inclusion of Mimosa Sportsground in the capital works program (2018/2019 and 2019/2020) to progress the necessary stages of assessment, design, consultation and delivery. That the external funding of \$928,765 is utilised towards this project.	A preliminary environmental assessment has been completed for Mimosa Sportsground. A report has been prepared for OMC on 9 April 2019 requesting approval of the inclusion of Mimosa Sportsground in the capital works program (2018/2019 and 2019/2020) to progress the necessary stages of assessment, design, consultation and delivery. That the external funding of \$928,765 is utilised towards this project.
Local Government Area	Town Centre & Urban Design - Planning Study Updates	Background Studies for Lindfield and Turramurra are complete. St Ives Study is currently being finalised. Study for Gordon will commence in June 2019.	Background Studies for Lindfield and Turramurra are complete. St Ives Study is currently being finalised. Study for Gordon will commence in June 2019.
Gordon	St Johns Avenue - Project Management	Community engagement has commenced including on-line survey; letters to business operators and land owners and nearby residents; face to face meetings with business operators; and web page and promotional flyers.	Community engagement has commenced including on-line survey; letters to business operators and land owners and nearby residents; face to face meetings with business operators; and web page and promotional flyers.
Turramurra	Streetscape Works Eastern Rd (West Side, Rohini St-Olive Lane	On-going work for preparation of Turramurra Public Domain Plan.	On-going work for preparation of Turramurra Public Domain Plan.
Lindfield	Lindfield Village Green - Design Stage	Detailed Design and documentation is 90%	Detailed Design and documentation is 90%

		complete nearing tender for construction readiness.	complete nearing tender for construction readiness.
Gordon	Gordon Civic Hub - Project Management	As per the MPSC recommendation, a number of development options have been created by the Strategy Dept./Urban Design team. These options are now to be tested for financial feasibility by the Major Projects Dept.	As per the MPSC recommendation, a number of development options have been created by the Strategy Dept./Urban Design team. These options are now to be tested for financial feasibility by the Major Projects Dept.
Lindfield	Lindfield Village Green - Project Management	Not Due	Not Due
Lindfield	Lindfield Village Green - Construction	No change.	No change.
Lindfield	Lindfield Community Hub - Project Management	The developers have been informed of the EOI shortlist and this has been publicly released. Library Drop-in sessions at the Gordon Library have commenced, a Bus tour has been conducted with Councillors and community bus tour has been planned. The Planning Proposal documents are being developed and checked for alignment to the project objectives. The RFT documents are being developed inclusive of the updated risk assessment and project timeline.	Vibrant new urban village planned to be located on Council's car park off Woodford Lane on the western side of Lindfield. The project will deliver a new park and urban plaza, cutting edge integrated community hub which will provide library and community services, nestled alongside new homes, new retail and dining options. The hub will become a destination for community activities and shopping and dining experiences for the southern part of the Ku-ring-gai LGA.
Turrumurra	Turrumurra Community Hub - Project Management	Proceeding to prepare the detailed business case as planned. Further engagement with legal advisers pending legal panel establishment.	Proceeding to prepare the detailed business case as planned.
Local Government Area	Street Signage Audit	Tender documents completed and tender released.	Tender documents completed and tender released.
Turrumurra	Stormwater harvesting and reuse project - Kent Oval	Bannockburn Oval Stormwater Harvesting Investigation: Stage 1 Options Assessment report complete and workshop with internal stakeholders held. Will shortly organise 1 or 2 preferred designs with internal approval to take to draft concept stage.	Bannockburn Oval Stormwater Harvesting Investigation: Stage 1 Options Assessment report complete and workshop with internal stakeholders held. Will shortly organise 1 or 2 preferred designs with internal approval to take to draft concept stage.