Suburb	Project Description	Project Update Comments	Project Update Comments
		April 2019	Financial Year 2018/2019
Local Government	Fire breaks and trails	Inspections will continue to	Inspections will continue to
Area		identify more areas of APZ	identify more areas of APZ
		and Fire Trails which required	and Fire Trails which required
		maintenance / upgrading.	maintenance / upgrading.
Local Government	Neighbourhood	No change.	Preliminary layouts
Area	Centres Revitalisation Program		commenced.
Killara	Marian Street Theatre	The tender for an Architect	Results of the tender will be
Kindra	Building Renewal	lead – multi disciplinary team	reported to Council.
	Building Henewar	to document the DA for	
		refurbishment of the Marian	
		Street Theatre went out on	
		Thursday 11 April, closes 07	
		May 2019.	
St Ives	St Ives Indoor Courts	Council has signed the	Negotiations continuing with
		Funding Agreement for the	School Infrastructure NSW.
		Greater Sydney Sports	
		Facility Fund (\$3.5 million)	
		with the Office of Sport.	
		Council has prepared a	
		presentation (progress	
		update) for the Major	
		Projects Advisory Committee.	
		The Department of Education	
		are still finalising the tender	
		process before approaching	
		Council with the results (eta May 2019).	
Gordon	Tulkiyan Building –	The mould remediation	The mould remediation
Cordon	Capital Improvement	process to internal fabric is	process to internal fabric is
	Capital improvement	95% complete. There are	95% complete. There are
		smaller items and textiles	smaller items and textiles
		that are still to be treated.	that are still to be treated.
		Conservation specialist will	Conservation specialist will
		be required to provide advice	be required to provide advice
		on treatment of remaining	on treatment of remaining
		items.	items.
		Fee proposals from heritage	Fee proposals from heritage
		Structural Engineers have	Structural Engineers have
		been requested to prepare	been requested to prepare
		detailed documentation	detailed documentation
		which will be included in the	which will be included in the
		Construction Management	Construction Management
East Lindfield	East Lindfield	Program. Quotes are being requested	Program. Council resolved to
	Community Hall -	for renovations.	undertake minor essential
	Remedial Works		repairs to the building.
St Ives	St Ives Cultural and	No Change	Councillors briefed on
	Environmental		preferred location and
	Education Centre		funding shortfall.
Local Government	Drainage	1. Council drainage network	1. Council drainage network
Area		CCTV - CCTV program	CCTV - CCTV program
		commenced and is ongoing.	commenced and is ongoing.

		2 Cordon Decreation	2 Conden Degraation
		2. Gordon Recreation -	2. Gordon Recreation -
		Contractor engaged to	Contractor engaged to
		commence works in	commence works in
		stormwater line. Work is	stormwater line. Work is
		ongoing.	ongoing.
Local Government	Drainage	Oliver Road / Trafalgar Ave	Oliver Road / Trafalgar Ave
Area		Roseville. Final design and	Roseville. Final design and
		construction methodology	construction methodology
		proposal under assessment	proposal under assessment
		by AUSGRID due to vicinity of	by AUSGRID due to vicinity of
		works to AUSGRID Assets.	works to AUSGRID Assets.
		Asphalt works to commence	Asphalt works to commence
		mid-May.	mid-May.
Turramurra	Howson Oval carpark	Final asphalt works	Final asphalt works
	upgrade	scheduled for completion in	scheduled for completion in
		May.	May.
Wahroonga	Wahroonga Park- New	New project per adopted	New project per adopted
	Accessible Parking	landscape masterplan - full	landscape masterplan - full
		scope of works to be	scope of works to be
		determined - no change	determined
Local Government	Footpath	Total footpaths	Total footpaths
Area	rootputti	reconstructed	reconstructed = 76
/ ii cu		April 2019 = 8 locations	Total square metres of
		Total square metres of	footpaths
		footpaths reconstructed	reconstructed = $5666m^2$
		April 2019 = $150m^2$	
Local Government	Footpath	Eight projects constructed,	Eight projects constructed,
Area		one designs completed	one designs completed
/ ii cu		awaiting delivery, one design	awaiting delivery, one design
		under construction, two (2)	under construction, two (2)
		designs in progress.	designs in progress.
Lindfield	Lindfield Library Site	DA assessment process is	DA is undergoing assessment.
Linuneiu	Linuneiu Library Site		
		ongoing.	Determination by the SNPP is not expected until later this
			•
Deseville	Description of 47	No Change annaiting again	year (2019).
Roseville	Rezoning of 47	No Change- awaiting reply	Planning Proposal submitted
	Warrane Road,	from DPE- matter has been	to Department for Gateway
	Roseville Chase	followed up via meetings and	Determination 2 October
	(former East Roseville	emails.	2018.
Cardan	Bowling Club)	No Change, everities ready	Dianning Dranacal submitted
Gordon	Reclass and Rezoning -	No Change- awaiting reply	Planning Proposal submitted
	4 Pennant Avenue,	from DPE- matter has been	to Department for Gateway
	Gordon (former	followed up via meetings and	Determination 2 October
<b>a</b>	Gordon Bowling Club)	emails.	2018.
St lves	Putarri Reserve	No change.	Concept design adopted,
	Upgrade		preliminary design
			development commenced.
St lves	St Ives Village Green	DA submitted for Community	New wombat crossing
	Masterplan	Hall & Youth Centre upgrade.	complete. DA submitted for
	Implementation Works	Design in progress for	upgrade of Community Hall &
		amenities upgrade and	Youth Centre. Design in
		recreation precinct.	progress for amenities
			upgrade.
St lves	Koola Park Upgrade	Construction is on-going.	Car park design completed,
	Stage 4 - carparks and		environmental approval

	surrounds		received and construction has commenced with expected completion by the
St Ives	St luce Showground	Construction contract	end of June. Playground design
Stives	St Ives Showground Upgrade Works - Stage 1, Regional Playground	finalised.	completed, environmental approval received and tender awarded.
Pymble	Robert Pymble Park Masterplan	Additional staff member recently recruited to review current draft master plan and prepare updated master plan	Preliminary Draft Landscape Masterplan prepared. No change.
Gordon	Gordon Recreation Ground Masterplan	Documentation for Tennis Pavilion upgrade is progressing.	Landscape Masterplan adopted. Preliminary landscape documentation has commenced. Drainage works awarded. Architect engaged to produce documentation for Tennis Pavilion upgrade.
Killara	Killara Park Accessible Toilet Block	Preliminary designs and budgets under review.	Architect engaged to prepare concept and detailed design.
Turramurra	Construction of newly acquired park at Duff Street & Allan	Preliminary site work has commenced.	Park design completed and environmental approval received. Tender awarded.
St Ives	Hassall Park Implementation of Master Plan	New project - full scope of masterplan works to be determined.	New project - full scope of masterplan works to be determined No change
Turramurra	Irish Town Grove Playground Landscape Works	Detail design is 95% complete.	Community consultation completed and detail design of playground has commenced.
Roseville	Roseville Park Implementation of Landscape Masterplan	Documentation for Tennis Pavilion is progressing.	Stage 1 priority works - Tennis Pavilion design documentation underway.
Lindfield	Lindfield Soldiers Memorial Park Playground Upgrade	Tender evaluation in progress with outcome to be reported to Council on 28 May 2019.	Tender evaluation in progress with outcome to be reported to Council on 28 May 2019.
Wahroonga	Morona Ave Reserve Playgound upgrade	Playground construction was completed in April and is now open to the public.	Playground construction was completed in April and is now open to the public.
Gordon	New Street - 32 Dumaresq to Moree Street	South end of road construction has commenced - No change	New street development has 50% works completed with total works to be completed by July 2019.
Local Government Area	Roads Maintenance (Block Grant)	Programmed works currently underway 1. Slab jacking in Rohini Street 2. Void filling on Lady Game Drive 3. Crash Barrier reconstruction on The Comenarra Parkway.	Programmed works currently underway 1. Slab jacking in Rohini Street 2. Void filling on Lady Game Drive 3. Crash Barrier reconstruction on The Comenarra Parkway.
East Lindfield	Lindfield Soldiers	Construction on-going.	Cricket net design completed

West Pymble	Memorial Park - Upgrade of Cricket Nets Norman Griffiths Oval	Synthetic turf to be installed 2nd week of May. The report was fully adopted	and environmental approval received. Tender awarded and construction well advanced. Expected completion end May. A preliminary environmental
westrymble	Upgrade	at the OMC on 9 April 2019. Progressing financial through the March QBR.	assessment has been completed for Mimosa Sportsground. A report has been prepared for OMC on 9 April 2019 requesting approval of the inclusion of Mimosa Sportsground in the capital works program (2018/2019 and 2019/2020) to progress the necessary stages of assessment, design, consultation and delivery. That the external funding of \$928,765 is utilised towards this project.
Local Government Area	Town Centre & Urban Design - Planning Study Updates	Background studies for Lindfield, Turramurra and St Ives now complete. Study for Gordon will commence in June 2019 (subject to funding)	Background Studies for Lindfield and Turramurra are complete. St Ives Study is currently being finalised. Study for Gordon will commence in June 2019.
Gordon	St Johns Avenue - Project Management	Initial Community Consultation process is now complete. Survey results have been compiled and 'Our Say' forum is now closed. The results of the community consultation are now being analysed and the initial concept design is being prepared. The internal design reference group will hold their first meeting on 30 April 2019 to discuss the survey and community consultation results and the initial ideas for the concept design.	Community engagement has commenced including on-line survey; letters to business operators and land owners and nearby residents; face to face meetings with business operators; and web page and promotional flyers
Turramurra	Streetscape Works Eastern Rd (West Side, Rohini St-Olive Lane	Additional staff member recently recruited assist with preparation of Public Domain Plan	On-going work for preparation of Turramurra Public Domain Plan
Lindfield	Lindfield Village Green - Design Stage	Design documentation ready to tender for construction is complete. The tender is pending finalisation of the agreement for lease with TfNSW.	Negotiation of the details for the agreement for lease with TfNSW is ongoing.
Gordon	Gordon Civic Hub - Project Management	Strategy and Major Projects departments are working together on feasibility of a	Feasibility studies for a number of master plan options are on-going.

		number of master plan options.	
Lindfield	Lindfield Village Green - Project Management	Project management of the process to prepare the project to tender readiness is ongoing.	Project Management is on- going.
Lindfield	Lindfield Village Green - Construction	No change.	No change.
Local Government Area	Street Signage Audit	Tender closed with evaluation in progress. Outcomes will be reported to Council on 28 May.	Tender closed with evaluation in progress. Outcomes will be reported to Council on 28 May.
Turramurra	Stormwater harvesting and reuse project	Two stormwater harvesting concept designs will be incorporated into the Bannockburn Oval Masterplan.	Two stormwater harvesting concept designs will be incorporated into the Bannockburn Oval Masterplan.
Lindfield	Lindfield Village Hub	Library Drop-in sessions at the Gordon Library have been ongoing as well as planning for the Drop-in sessions at Lindfield Library commencing in May. A Bus tour has been conducted with the Community to review examples of recently developed urban spaces in Sydney. The Planning Proposal documents are being developed and checked for alignment to the project objectives. The RFT documents are being developed inclusive of the updated risk assessment and project timeline.	Vibrant new urban village planned to be located on Council's car park off Woodford Lane on the western side of Lindfield. The project will deliver a new park and urban plaza, cutting edge integrated community hub which will provide library and community services, nestled alongside new homes, new retail and dining options. The hub will become a destination for community activities and shopping and dining experiences for the southern part of the Ku-ring- gai LGA.