
















ID	Task Name	Duration	Start	Finish	May 2023				June 2023				July 2023				August 2023				September 2023				October 2023				November 2023				December 2023																			
					W78	W79	W80	W81	W82	W83	W84	W85	W86	W87	W88	W89	W90	W91	W92	W93	W94	W95	W96	W97	W98	W99	W100	W101	W102	W103	W104	W105	W106	W107	W108	W109	W110	W111	W112													
0	Ku-ring-Gai Council - Norman Griffith Council	632 d	Tue 25/05/21	Thu 30/11/23																																																
1	1 Tender	119 d	Tue 25/05/21	Thu 11/11/21																																																
2	1.1 Closing of tender	0 d	Tue 25/05/21	Tue 25/05/21																																																
3	1.2 Award of contract	0 d	Thu 11/11/21	Thu 11/11/21																																																
4	2 Design & Approval	324 d	Thu 11/11/21	Mon 13/03/23																																																
5	2.1 GPT design and construction drawings	3 wks	Thu 11/11/21	Wed 1/12/21																																																
6	2.2 Approval of GPT construction drawings	3 wks	Thu 2/12/21	Wed 22/12/21																																																
7	2.3 Stage 1: Investigation and concept development	3 wks	Thu 23/12/21	Thu 20/01/22																																																
8	2.4 Review of concept design, community consultation	1 wk	Fri 21/01/22	Fri 28/01/22																																																
9	2.5 HP Council approval of concept design and direction to proceed with final design and construction drawings.	1 wk	Mon 16/05/22	Fri 20/05/22																																																
10	2.6 Stage 2: Design development	3 wks	Mon 23/05/22	Fri 10/06/22																																																
11	2.7 Review of final design and construction drawings	2 wks	Tue 14/06/22	Mon 27/06/22																																																
12	2.8 HP Council approval of construction drawings	2 wks	Tue 28/06/22	Mon 11/07/22																																																
13	2.9 Preparation and submission of project management documentation	2 wks	Tue 12/07/22	Mon 25/07/22																																																
14	2.10 HP Council approval of project management documentation	3 wks	Tue 26/07/22	Mon 15/08/22																																																
15	2.11 Granting of possession of site	0 d	Mon 13/03/23	Mon 13/03/23																																																
17	3 Procurement	368 d	Thu 11/11/21	Thu 11/05/23																																																
18	3.1 Aggregate and crushed rock	3 wks	Fri 21/04/23	Thu 11/05/23																																																
19	3.2 PO 7930 Rocla CDS Gross Pollutant Trap	8 wks	Thu 11/11/21	Thu 13/01/22																																																
20	3.3 PO 7930 Installation of CDS Gross Pollutant trap	6 wks	Mon 14/02/22	Fri 25/03/22																																																
21	3.4 PO 7647 StormTech chambers and ancillary equipment	8 wks	Thu 25/11/21	Fri 28/01/22																																																
22	3.5 Fencing materials	4 wks	Mon 23/05/22	Mon 20/06/22																																																
23	3.6 Netting	6 wks	Mon 23/05/22	Mon 4/07/22																																																
24	3.7 PO 7643 Shockpad	14 wks	Wed 24/11/21	Thu 10/03/22																																																
25	3.8 PO 7952 Synthetic grass	4 wks	Thu 17/02/22	Wed 16/03/22																																																
26	3.9 PO 7642 Performance ifill (cork)	16 wks	Wed 24/11/21	Thu 24/03/22																																																
27	3.10 Sports equipment	12 wks	Mon 23/05/22	Mon 15/08/22																																																
28	3.11 PO 7644 Light poles & fittings	18 wks	Wed 24/11/21	Thu 7/04/22																																																
29	3.12 PO 7957 Scoreboard	4 wks	Thu 17/02/22	Wed 16/03/22																																																
30	4 Preliminaries	25 d	Mon 13/03/23	Fri 14/04/23																																																
31	4.1 Site establishment	14 d	Mon 13/03/23	Thu 30/03/23																																																
32	4.1.1 Carry out and prepare dilapidation survey	2 d	Tue 28/03/23	Wed 29/03/23																																																
33	4.1.2 Install temporary fencing to secure the site and establish tree protection zones.	1 d	Mon 13/03/23	Mon 13/03/23																																																
34	4.1.3 Site survey and set out.	2 d	Tue 14/03/23	Wed 15/03/23																																																
35	4.1.4 Set up works compound.	3 d	Thu 16/03/23	Mon 20/03/23																																																
36	4.1.5 Mobilise plant and equipment.	2 d	Tue 28/03/23	Wed 29/03/23																																																
37	4.1.6 WP Confirm that all tree protection and bio-security fencing has been set up in accordance with plans.	1 d	Thu 30/03/23	Thu 30/03/23																																																
38	4.2 Erosion and sediment control measures	11 d	Fri 31/03/23	Fri 14/04/23																																																
39	4.2.1 Install silt fence and dam checks.	2 d	Fri 31/03/23	Mon 3/04/23																																																
40	4.2.2 Construct sedimentation pondage.	5 d	Tue 4/04/23	Mon 10/04/23																																																
41	4.2.3 Construct overland flow path.	1 d	Tue 11/04/23	Tue 11/04/23																																																
42	4.2.4 Construct dam checks in overland water course.	2 d	Wed 12/04/23	Thu 13/04/23																																																
43	4.2.5 WP Confirm that all erosion and sedimentation control measures have been set up in accordance with plans.	1 d	Fri 14/04/23	Fri 14/04/23																																																
44	5 Gross Pollutant Trap	36 d	Mon 8/05/23	Mon 26/06/23																																																
45	5.1 Deliver the GPT, placing it in the Loftberg Road carpark adjacent to the installed location	3 d	Wed 10/05/23	Fri 12/05/23																																																
46	5.2 Install the GPT and diversion chamber	4 wks	Mon 15/05/23	Fri 9/06/23																																																
47	5.3 Works ancillary to the installation of the GPT	1 wk	Mon 12/06/23	Fri 16/06/23																																																
48	5.4 Construct weirs and commission GPT (at this stage water from the creek will be directed through the StormTech chambers)	1 wk	Wed 28/06/23	Tue 4/07/23																																																
49	5.5 WP Confirm that the GPT has been installed in accordance with the plans.	1 d	Wed 5/07/23	Wed 5/07/23																																																
55	6 Demolition works	4 d	Mon 17/04/23	Thu 20/04/23																																																
56	6.1 Remove and dispose of redundant footpaths	2 d	Mon 17/04/23	Tue 18/04/23																																																
57	6.2 Remove and dispose of redundant stormwater pipes and pits	1 d	Wed 19/04/23	Wed 19/04/23																																																
58	6.3 Demolish and dispose of redundant headwall	1 d	Thu 20/04/23	Thu 20/04/23																																																
59	7 Earthworks and sub-grade preparation	74 d	Fri 21/04/23	Wed 2/08/23																																																
60	7.1 Strip topsoil and dispose off-site	2.8 wks	Fri 21/04/23	Wed 10/05/23																																																
61	7.2 Investigation and approval of remedial options for uncontrolled fill	3.8 wks	Thu 11/05/23	Tue 6/06/23																																																
62	7.3 remobilisation	2.2 wks	Wed 7/06/23	Wed 21/06/23																																																
63	7.4 Remedial works uncontrolled fill	17 d	Thu 22/06/23	Fri 14/07/23																																																
64	7.5 Cut to fill subgrade to design grades.	1 wk	Wed 12/07/23	Tue 18/07/23																																																
65	7.6 Excavate trench to accommodate StormTech chambers	4 d	Thu 13/07/23	Tue 18/07/23																																																
66	7.7 Final trim & proof roll of the subgrade	4 d	Wed 19/07/23	Mon 24/07/23																																																

	Critical Split		Path Driven Successor Summary Task		Summary		Inactive Summary		Finish-only	
	Critical Progress		Path Driven Successor Normal Task		Project Summary		Manual Task		Deadline	
	Task		Baseline Split		External Tasks		Duration-only		Critical	
	Split		Baseline Milestone		External Milestone		Manual Summary Rollup			
	Task Progress		Milestone		Inactive Task		Manual Summary			
	Path Driven Successor Milestone Task		Summary Progress		Inactive Milestone		Start-only			

